

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements roads and drains at Amdekar Nagara slum Kanaka Nagara slum in ward no:04
2	Amount of work portion	
3	Estimated Cost	Rs.99.00 lakhs
4	Name of Contractor	Technical Manager (west) KRIDL, Bangalore
5	Agreement no	No:105/2019-20, dt:31/10/2019
6	No and date under which work order issued	No:115/2019-20, dt:31/10/2019
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	27/01/2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	EWB, CE (1:3:6) CE M20 etc.
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	
15	Date of recommending time 2nd extension	28 days
16	Weather the original application of the contractor is enclosed	-
17	Balance of work remaining work	CCM30.
18	Probable time required for completion of remaining work	-
19	Cost work charged establishment charged on the work after the expiry original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Due to low water level work delayed
21	Remarks of the EE and the daily rate of penalty proposed	Impose Penalty @ Rs 25/- day

Ramnagesh
Assistant Engineer

Ramnagesh
ಸಹಾಯಕ ಯಂತ್ರಾಂಗ ಅಭಿಯಂತರ
ಯಂತ್ರಾಂಗ ಮುಖ್ಯ ಅಭಿಯಂತರ
ಅ.ಆ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-100

[Signature]
Executive Engineer
Yelahanka Division, Bangalore-64

[Signature]
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಂತ್ರಾಂಗ ಪರಮ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ